

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE FIRST QUARTER, 2018**


Municipality: **SAN NICOLAS, ILOCOS NORTE**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions , if any	Remarks /Balance
					% of Completion	Total Cost Incurred to Date		
2 Units Shredding Machine	Elem. School / Farmers	434,000.00	11/7/2017	Jan., 2018	100% complete	198,000.00		236,000.00
Perimeter Fence of Various Schools	SNNHS, BNHS, Bugnay, Asuncion, Barabar E/S	500,000.00	12/4/2017	Feb., 2018	100% complete	497,740.10		2,259.90
Construction of Slope Protection Wall (RA7171)	Brgy. #19, SNIN	1,000,000.00	10/30/2017	Feb., 2018	100% complete	993,818.98		6,181.02
Construction of Child Development Center	Brgy. #19, SNIN	2,300,000.00	12/4/2017	2/12/2018	40% complete	1,069,160.32		1,230,839.68
32 Heads Cattle (Heifer for Disposal)	All Barangays	800,000.00	1/3/2018	March, 2018	100% complete	800,000.00		-
Concrete Paving of Core Local Access Road	Brgy #16, SNIN	4,000,000.00	12/28/2017	2/7/2018	60% complete	2,398,276.32		1,601,723.68

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


VENONIE V. COLOMA, CE
 Municipal Engineer


GERALDINE H. MATA
 Municipal Accountant


ALFREDO P. VALDEZ, JR. M.D.
 Local Chief Executive