



Republic of the Philippines  
Province of Ilocos Norte  
**MUNICIPALITY OF SAN NICOLAS**



**20% COMPONENT OF THE IRA UTILIZATION**  
**FOR THE PERIOD: 4<sup>TH</sup> Quarter, CY 2017**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost incurred to date		
<b>I. Social Development</b>								
1. Installation of Street Lights	All brgys.	5,000,000.00		12/31/17	0%	4,987,111.01		
2. Rehabilitation of Cultural/Historical Sites								
a. Rehabilitation/Improvement of SN Center for Arts and Culture/Museum	#3 SNIN	2,500,000.00		12/31/17	0%	2,500,000.00		
b. Improvement of Old House	#3 SNIN	1,000,000.00		12/31/17	0%	-		
3. Improvement of Rural Health Unit Building	#3 SNIN	500,000.00		12/31/17	0%	496,685.21		
4. Barangay Express Caravan Program	All brgys.	1,200,000.00		12/31/17	0%	1,200,000.00		
<b>II. Economic Development</b>								
1. Construction/Rehab. Of Local Roads	All brgys.	3,840,420.20		12/31/17	0%	3,837,162.12		
<b>III. Environmental Management Program</b>								
1. Solid Waste Management Programs								
a. Establishment/Construction of Waste Water Treatment Facilities	#6 SNIN	3,000,000.00		12/31/17	0%	-		
<b>TOTAL</b>		<b>17,040,420.20</b>				<b>13,020,958.34</b>		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**EVELYN R. ALONZO**  
Municipal Budget Officer

  
**ALFREDO P. VALDEZ, JR., MD**  
Municipal Mayor

Date: Jan. 15, 2018