


**20% COMPONENT OF THE IRA UTILIZATION  
FOR THE 2ND QUARTER, CY 2018**

Municipality of San Nicolas, Ilocos Norte

Program Or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost incurred to date		
<b>I. Social Development</b>								
1. Acquisition of Ambulance	all brgys.	1,700,000.00		12/31/2018				
2. Barangay Express Caravan Program (P100,000.00 for 24 barangays)	all brgys.	2,400,000.00		12/31/2018				
<b>II. Economic Development</b>								
1. Construction/Rehab. Of Local Roads	all brgys.	1,576,856.80		12/31/2018				
2. Const./Rehab. Of Slope Protection Wall of Brass Dams @ Brgys. 17, 20,21 & 22		3,000,000.00		12/31/2018				
3. Acquisition of Backhoe	all brgys.	7,500,000.00		12/31/2018	100%	7,500,000.00		
<b>III. Environmental Management Program</b>								
1. Solid Waste Management Programs								
a. Purchase of Dump Truck	all brgys.	1,500,000.00		12/31/2018	100%	1,495,000.00		
b. Purchase of Bottle Crusher	all brgys.	600,000.00		12/31/2018				
<b>TOTAL</b>		<b>18,276,856.80</b>				<b>8,995,000.00</b>		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**GERALDINE H. MATA**  
 Municipal Accountant

  
**HON. ALFREDO P. VALDEZ, JR., M.D.**  
 Municipal Mayor