

**UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
3rd QUARTER, CY 2021**

Municipality of San Nicolas

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
I. Social Development								
1. Improvement of Level II Potable Water System	Brgy 20	1,000,000.00		12/31/2021	0%	0.00	N/A	
2. Improvement of Level II Potable Water System	Brgy 21	400,000.00		12/31/2021	0%	0.00	N/A	
3. Continuation of Water Supply System @ ESLF	Brgy 16	2,200,000.00		12/31/2021	0%	0.00	N/A	
4. Continuation of the MPH Bldg @ ESLF	Brgy 16	2,000,000.00		12/31/2021	0%	0.00	N/A	
5. Rehabilitation of Street Lights	Brgy 1,2,3,12,15,16,18,19	600,000.00		12/31/2021	0%	0.00	N/A	
6. Support to Pandemic PPA's	All barangays	4,000,000.00		12/31/2021	0%	0.00	N/A	
II. Economic Development								
1. Construction of SWIP	Brgy 23	2,000,000.00		12/31/2021	0%	0.00	N/A	
2. Rehabilitation of Local Access Road with Drainage	Brgy 02	1,500,000.00		12/31/2021	0%	0.00	N/A	
III. Environmental Management Program								
1. Improvement of Drainage System	Brgy 8,9,10,11,12,13,14,15	5,243,282.40	9/14/2021	12/31/2021	100%	5,235,673.21	N/A	
2. Construction of Canal Cover	Brgy 2,3,8,9,10,11,12,13	500,000.00	7/22/2021	12/31/2021	100%	493,622.18	N/A	
3. Establishment of Slope Protection Wall within ESLF	Brgy 16	800,000.00	5/11/2021	12/31/2021	100%	788,335.79	N/A	
4. Construction of Drainage Canal	Brgy 1,2,3	3,000,000.00		12/31/2021	0%	0.00	N/A	
5. Construction of Gate/Enclosure @ the Central MRF	All barangays	800,000.00		12/31/2021	0%	0.00	N/A	

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


EVELYN R. ALONZO

Municipal Budget Officer

ALFREDO P. VALDEZ JR., M.D.

Municipal Mayor


ALFREDO P. VALDEZ JR.
ACTING MAYOR