

UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
1st QUARTER, CY 2022

Municipality of San Nicolas

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
I. Social Development								
1. Provision for Medical/Dental and Laboratory Equipment	MHO	2,000,000.00		12/31/2022	0%		N/A	
2. Installation of Street Lighting System	Brgy 1,2,3,15,23	2,000,000.00		12/31/2022	0%		N/A	
3. Construction of Multi-Purpose Hall Building	Brgy 12	5,000,000.00		12/31/2022	0%		N/A	
II. Economic Development								
1. Rehabilitation of Fruit Processing Project	Brgy 16	500,000.00		12/31/2022	0%		N/A	
III. Environmental Management Program								
1. Purchase of 1 unit Garbage Compactor	MENRO	7,200,000.00		12/31/2022	0%		N/A	
2. Continuation of the Construction/Rehabilitation of Drainage Canal along Nalundasan Road	Brgy 16 & 09	10,932,509.60		12/31/2022	0%		N/A	
3. Construction/Rehabilitation of Slope Protection Wall	Brgy 17	2,500,000.00		12/31/2022	0%		N/A	
4. Construction/Rehabilitation of Slope Protection Wall	Brgy 21	2,700,000.00		12/31/2022	0%		N/A	

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


EVELYN R. ALONZO

Municipal Budget Officer


ALFREDO VALDEZ JR., M.D

Municipal Mayor